

THREE WEEK LOOK AHEAD

Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	11/25/2024	11/26/2024	11/27/2024	11/28/2024	11/29/2024	11/30/2024
Low Tide / High Tide	1:53 PM / 7:20 AM	2:45 PM / 8:08 AM	3:32 PM / 8:51 AM	4:15 PM / 9:32 AM	4:56 PM / 10:11 AM	
Work Hours (-4 / +4)						
WTC ACTIVITIES	INSTALL SHEET PILES	INSTALL SHEET PILES DEMO TIMBER PILES AT COMMERCIAL OFFLOADING PIER (IF REQUIRED)	INSTALL SHEET PILES	HOLIDAY (THANKSGIVING)	INSTALL SHEET PILES	
Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	12/2/2024	12/3/2024	12/4/2024	12/5/2024	12/6/2024	12/7/2024
Low Tide / High Tide	06:18 AM / 12:09 PM	6:59 AM / 12:50 PM	7:41 AM / 1:34 PM	8:27 AM / 2:21 PM	9:18 AM / 3:11 PM	
Work Hours (-4 / +4)						
WTC Activities	INSTALL SHEET PILES	INSTALL SHEET PILES	INSTALL SHEET PILES	INSTALL SHEET PILES	INSTALL SHEET PILES	
	SHEET PILE DELIVERY	SHEET PILE/WALE SYSTEM DELIVERY	SHEET PILE/WALE SYSTEM DELIVERY			
Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	12/9/2024	12/10/2024	12/11/2024	12/12/2024	12/13/2024	12/14/2024
Low Tide / High Tide	06:18 AM / 12:09 PM	6:59 AM / 12:50 PM	7:41 AM / 1:34 PM	8:27 AM / 2:21 PM	9:18 AM / 3:11 PM	
Work Hours (-4 / +4)						
WTC Activities	INSTALL SHEET PILES EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL	EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL	INSTALL WALE SYSTEM AT SHEET PILE WALL	INSTALL WALE SYSTEM AT SHEET PILE WALL	INSTALL WALE SYSTEM AT SHEET PILE WALL	