

THREE WEEK LOOK AHEAD

Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	3/10/2025	3/11/2025	3/12/2025	3/13/2025	3/14/2025	3/15/2025
Low Tide / High Tide	4:34 PM / 9:45 AM	5:35 PM / 10:45 AM	6:09 PM / 11:13 AM	6:48 PM / 12:04 PM	7:22 PM / 12:56 PM	
Work Hours (-4 / +4)						
WTC ACTIVITIES	REMOVE FASLEWORK PIN PILES PREP REBAR CAGES FOR CIP CAP & PRECAST CAP CONNECT STRIP FORMS OF THE CIP CAP INSTALL C CHANNEL WALE SYSTEM AT NORTH WEST CORNER BACKFILL 3/4" STONES & DIRT AT SOUTH WEST CORNER	DELIVERY OF PARTIAL IMPACT HAMMER FORM CIP CAP & INSTALL REBAR CAGES FOR NEXT SECTION INSTALL C CHANNEL WALE SYSTEM AT NORTH WEST CORNER BACKFILL STONES & DIRT AT COMPLETED CIP CAP SECTIONS	DELIVERY OF IMPACT HAMMER / INSTALL 1 LINE CABLE ON CRANE FORM CIP CAP & INSTALL REBAR CAGES FOR NEXT SECTION INSTALL C CHANNEL WALE SYSTEM AT NORTH WEST CORNER BACKFILL STONES & DIRT AT COMPLETED CIP CAP SECTIONS	ASSEMBLE IMPACT HAMMER FORM CIP CAP & INSTALL REBAR CAGES FOR NEXT SECTION INSTALL C CHANNEL WALE SYSTEM AT NORTH WEST CORNER EXCAVATE DIRT OF THE NORTH CORNER SHEET PILE CLOSURE POUR CONCRETE AT NORTH CORNER SHEET PILE CLOSURE BACKFILL STONES & DIRT AT COMPLETED CIP CAP SECTIONS	PDA TESTING ON PIPE PILES POUR CONCRETE AT CIP CAP SECTION INSTALL CORNER TIE RODS AT NORTH WEST CORNER INSTALL FILTER FABRIC & BACKFILL STONES/ DIRT AT NORTH CORNER WALE SYSTEM BACKFILL STONES & DIRT AT COMPLETED CIP CAP SECTIONS	IMPACT PIPE PILES

Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	3/17/2025	3/18/2025	3/19/2025	3/20/2025	3/21/2025	3/22/2025
Low Tide / High Tide	8:19 AM / 2:15 PM	9:12 AM / 3:08 PM	10:08 AM / 4:03 PM	11:10 AM / 5:05 PM	12:18 PM / 6:09 PM	
Work Hours (-4 / +4)						
WTC Activities	PDA TESTING ON PIPE PILES & IMPACT PILES TO GRADE PREP REBAR CAGES FOR THE CIP CAP & PRECAST CONNCTION INSTALL CORNER TIE RODS AT NORTH WEST CORNER INSTALL FILTER FABRIC & BACKFILL STONES/ DIRT AT NORTH CORNER WALE SYSTEM	IMPACT 24"Ø STEEL PIPE PILES PREP REBAR CAGES FOR THE CIP CAP & PRECAST CONNCTION BACKFILL 3/4" STONES & DIRT AT THE NORTH WEST CORNER	IMPACT 24"Ø STEEL PIPE PILES PREP REBAR CAGES FOR THE CIP CAP & PRECAST CONNCTION SITE PREP FOR GROUND ANCHOR INSTALLATION	INSTALL PRECAST PILE CAP BEAM SUPPORT & REBAR CAGES PREP REBAR CAGES FOR THE CIP CAP & PRECAST CONNCTION SITE PREP FOR GROUND ANCHOR INSTALLATION	INSTALL PRECAST PILE CAP BEAM SUPPORT & REBAR CAGES PREP REBAR CAGES FOR THE CIP CAP & PRECAST CONNCTION SITE PREP FOR GROUND ANCHOR INSTALLATION CUT STEE PIPE PILES TO GRADE IF REQUIRED	TBD

Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	3/24/2025	3/25/2025	3/26/2025	3/27/2025	3/28/2025	3/29/2025
Low Tide / High Tide	8:19 AM / 2:15 PM	9:12 AM / 3:08 PM	10:08 AM / 4:03 PM	11:10 AM / 5:05 PM	12:18 PM / 6:09 PM	
Work Hours (-4 / +4)						
WTC Activities	CUT STEE PIPE PILES TO GRADE IF REQUIRED INSTALL PRECAST PILE CAP BEAM SUPPORT & REBAR CAGES MOBILIZE EQUIPMENT TO INSTALL GROUND ANCHORS	CUT STEE PIPE PILES TO GRADE IF REQUIRED INSTALL PRECAST PILE CAP BEAM SUPPORT & REBAR CAGES SETUP EQUIPMENT TO INSTALL GROUND ANCHORS	CUT STEE PIPE PILES TO GRADE IF REQUIRED INSTALL PRECAST PILE CAP BEAM SUPPORT & REBAR CAGES INSTALL GROUND ANCHORS	CUT STEE PIPE PILES TO GRADE IF REQUIRED INSTALL PRECAST PILE CAP BEAM SUPPORT & REBAR CAGES INSTALL GROUND ANCHORS	CUT STEE PIPE PILES TO GRADE IF REQUIRED INSTALL PRECAST PILE CAP BEAM SUPPORT PLATES & REBAR CAGES INSTALL GROUND ANCHORS	TBD